EXTENSION OF TIME PROPOSAL

1	Name of work	providing and fixing Street Name boards in Ward No:9. Vidhyaranyapura
2	Amount of Work Portion	1300129=00
3	Estimated Cost	15.00 Lakh
4	Name of contractor	N.N. Srinivasaiah
5	Agreement No.	206,
6	No. and date under which work order issued	206/8-3-2017
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	06-06-2017
9	Date of receipt of application in the sub division office	07-06-2017
10	Extension granted if any	
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	85 %
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	51 Days.
15	Date of recommending time limit applied for	07-06-2017
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	15 %
18	Probable time required for completion of remaining work	2 Month
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

AE.

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92